

PUBLIC WORKS AND UTILITIES DEPARTMENT MONTHLY REPORT FOR DECEMBER 2019

*Note: New items and updates from last month's report are in bold print.

PUBLIC WORKS

Natural Gas Distribution:

• Started Short Survey of Catholically protected systems should be completed by mid-Dec.-Completed Short Survey analyzing data to start making repairs

Water Distribution:

- Repaired water leak 384 Hoover
- Repaired water leak 198 W. Forest
- Repaired water leak 152 E. Elm
- Repaired water leak 590 N. 4th St.
- Repaired water leak 231 Locust
- 5 Large meter box's in Rural Areas have been repaired

Wastewater Collection:

- Cleared sewer blockage 400 W Elm. Elm/Forest
- Cleared sewer blockage 100 Blk E. Cedar
- Cleared sewer blockage 300 Blk Durian
- Cleared sewer blockage School Farm
- Routine sewer cleaning in Area 2 was started

Sidewalks:

None at this time

Parks:

Installed Dog Waste Stations at Sandalwood and Centennial Parks

Miscellaneous:

- Started striping new diagonal striping along Cedar from 5th to 7th -Completed
- Removed 16 dead trees along Washington St. medians
- Striped center line along S. Coalinga St. from Polk to Pacific

- Adopt A Spot program has been approved implemented signs and tools have been purchased.
- 23 New trees have been planted in Posa Chante Blvd. Bark should be ready to be installed mid to late January.
- · All stumps on Washington and Monterey medians have been removed

Targeted Efforts to Enhance City Image and Business Appeal/Attraction:

No activity for the month of **November**.

UTILITIES

- Northwest Booster Station P20 is down. P20 motor & pump have been sent out for repairs. Repairs should be complete mid-February
- Northwest & Oil King Booster Sta. looking into replacing old air compressors and surge tanks with new equipment. Tri City Eng. now working on this. **Getting more info for them.**
- City wide fire hydrant flushing. Will began sometime in December. Complete
- Oil King Booster Station P17 is down. P17 motor & pump have been sent out for repairs. Waiting for council approval to move forward with repairs. Council has approved repairs. Repairs should be complete mid-December. P17 motor & pump have been put back in service.
- Northwest Booster Station P19 motor has been sent in for repairs.
- Northwest booster Sta. to the NW Reservoir had an airlock in the transmission line. Water plant crew got it back in service and working again. **Complete**
- Oil King Reservoir level sensor is back in service.
- Weed Control Spraying Has been completed at the reservoirs, booster sta. & water treatment plant.

PUBLIC UTILITIES COORDINATOR

CivicReady

Assigned to find a solution to requirements from the state to have an emergency notification plan (boil water notices, water events, natural gas emergencies, etc). CivicReady is an extension to our website, so it is an easy fit.

- MOA has been fully executed
- I have pulled all of the name/address/phone numbers from the Tyler database, and have begun to format them so that they are ready for import into the CivicReady System. This will allow us to be able to notify any resident with a phone number related to their service address.

Water Plant/Wastewater Video Surveillance

I was asked to build out a site-to-site networked surveillance system for both the water plant and the wastewater plant.

- Reviewed proposals from vendors.
- Drafted an "in house" plan that would provide some level of protection while keeping costs down.

SCADA Updates/WTP Network

- Provided updates/maintenance to systems including: PC's, iPads, and VPN interface
- Installed 4 workstations at WTP facility. This includes networking each station into the water treatment facilities network.
- I have begun to work with Water Operators on a better way for them to handle their monthly reporting.

Cross Connection Control

132 Backflows have been tested.

Natural Gas System

I have been working with the Public Works department and Dan Bergman to help with the Natural Gas Audit of 2018. Additionally, I have been assisting with the response to PHMSA regulatory requirements.

- Have received repaired RF/IT and will continue with "Meter Short Test Survey"
- Meter short survey has been completed. Currently analyzing results.

Public Works iPads

I have been working on an ecosystem of iPads for Public Works. These are intended to serve several purposes. Primarily, they will act as a conduit for information between the Finance Department and Public Works. All service orders will be submitted via an iPad App. Additionally, it will serve many other application workflows. For example, the new 'Report an Issue' module in our newly launched App.

• Public Works has been granted access to Mobile Service Orders.

Adopt-A-Spot Program

The Public Works Supervisor and I have been collaborating to create an operable Adopt-A-Spot Program. This program would allow residents of Coalinga to adopt areas around town and aid in the task of beautifying spaces that they sign up to clean.

- Drafted supporting documents including guidelines, waiver, and various forms.
- Submitted contents to City Attorney for review
- Finalized documents

2015 UWMP

I have been asked to draft and submit for proposal on the 2015 UWMP.

- Drafted RFP for 2015 UWMP
- Posted RFP to website.
- UWMP proposal has been completed and bid is to be awarded to the sole bidder, CM Engineering Consultants.

Grow.Coalinga.com

At the request of the City Manager I have been asked to create a subdomain of our current website. This space is to be known as grow.coalinga.com and will highlight economic growth opportunities available with Coalinga.

- Created Subdomain: https://www.grow.coalinga.com
- Requested that Code3IT resolve DNS issues related to this. (Not viewable from City Network, only outside networks)
- Installed WordPress on subdomain. This will allow for easy content generation (CMS)

WATER TREATMENR PLANT (WTP)

Working on card lock system for rolling gates, control room project should be completed by end of December. **Still in progress**

UCMR4 Sampling is schedule for March and once every ¼ after that for the rest of the 2019 year. BSK Lab is doing the testing. Next testing dates will be December 13, 2019. **Testing is complete**

Rosemounts and tank level sensors are being calibrated by Solomon Electric. This project hasn't started yet. **On hold.**

Solomon Electric is working on getting quote for backup Generator for the Water Plant. On going

Patriot Environmental Services will start to haul off some of the old chemical that was used years ago and not being used now. Carbon liquid was removed. **Complete**

Patriot is also getting us a quote to haul off what is left in the fluoride tank and to wash it out. Chemicals should be removed and tank washed out by end of November. Schedule for 11/21/19. **Complete**

Patriot is looking for a way to get rid of all the empty Sodium Permanganate barrels.

Univar hauled off 340 empty Sodium Permanganate barrels. Still have about 50 barrels to haul off.

Westland Canal is planning a week long shut down tentatively schedule for the week of January 13th.

Univar – Working with company to remove acid tank. Signed service agreement now waiting for date to remove chemical. Acid & Tank have been removed project complete.

Fresno County Health came out and did inspection of the water plant. Working on removal of chemical waste, Chlorine and Ammonia training & PHA. In progress

Chlorine Training for the operators is schedule for January 21 & 22, 2020

City staff is working with Carter Redding on PHA for Fresno County.

Operators went BSK Lab for water sampling training class. Complete

Hach quarterly maintenance is schedule for Dec. 6, 2020.

Chlorine Chlorinator annual maintenance schedule for mid December. System has been serviced and Complete.

Ammonia Safety Alarm System is 60% complete. Complete and working

Basin 3 taken down for annual maintenance. Waiting on parts

City wide flushing of hydrants was done in December.

Derrick Reservoir had a Dive Team tank inspection.

Rec Basin 1/4ly cleaning.

WASTEWATER TREATMENT PLANT (WWTP)

Drying beds

- City crew working on getting pond 3 & 4 cleaned by spraying and burning the weeds, cattails and small trees. Ponds 3 & 4 starting to look good, but still have spraying and burning to do. **On going**
- Clarifier and Digester are back in service and working great.
- Effluent water is being directed to the old school farm now. Radio field needs to be ripped
- Garlic plant Took water sample to see what is in the water before WWTP takes water from them. Should get result from testing sometime the week of November 18th. Test result are good to take their water. But we need them to put in some type of screen to catch the garlic peels.
- Effluent flow meter waiting on parts to repair. New Effluent flow meter was installed. Complete

CITY ENGINEER

Project Status Update as of December 2019:

- 1. Cambridge Signalization
 - a. Caltrans has approved the Encroachment Permit.
 - b. The Right of Way Package was approved by Caltrans and the request for authorization of Construction was submitted on August 14th. Once we receive authorization for construction the project will be put out to bid.
 - c. Funding is exhausted for 18/19 FFY. Expedited Project Selection Procedure concurrence letter was approved by FresnoCOG on September 26, 2019 to move the CON portion of project to 19/20.
 - d. Request for authorization of Construction was re- submitted on October 14th. Authorization still pending; Once we receive authorization for construction the project will be put out to bid.
 - e. We continue to ask for status updates from Caltrans Local Assistance.
 - f. Construction anticipated Spring/Summer 2020.
- 2. Rule 20A Undergrounding
 - a. City Engineer working with PG&E to underground overhead utilities on Elm Avenue from Cambridge Avenue to just south of Cherry Lane.
 - b. Project moving along slowly and is still years away from construction.
 - c. Requested update from PG&E awaiting response.
 - d. Spoke with PG&E representative regarding status; they are waiting on a response for utility information from AT&T that was not disclosed by underground service alert.
- 3. Phelps Ave Improvements
 - a. Bids were open August 27th and project awarded at September 5th Council Meeting. The project is anticipated to begin construction on September 30th.

- b. Plans have been resubmitted to Caltrans and we are awaiting comments. There were some minor comments on the last submittal that were addressed. The encroachment permit will be approved pending State Clearinghouse approval of Notice of Exemption.
- c. State Clearinghouse approved Notice of Exemption and Encroachment Permit approved by Caltrans.
- d. Project Contractor obtaining Rider Permit approval from Caltrans. The project is anticipated to begin construction on November 4th.
- e. Project is currently under construction.

4. ATP 2017 Cycle 3 Sidewalk Gap Improvements

- a. City was awarded additional funds for the project for a total grant amount of \$1,284,000 and a local match of \$175,000.
- b. The project has been given an extension of 20 months to work with Caltrans and Fresno Council of Governments to find the best solution for the project.
- c. Meeting with the School went well and the design is taking the information from the meeting into account.
- d. Additional Topographic survey in progress and design is underway.

5. ATP Cycle 4

- a. City was awarded a grant in the amount of \$951,360 with a local match of \$66,360.
- b. The request for environmental studies was submitted to Caltrans on August 8th. The request will be on the October CTC agenda. Once the request is approved an RFQ will be released for Environmental Studies on the trail segments adjacent to the creek.
- C. The request for environmental studies was approved by the CTC at the October Meeting. An RFQ is being prepared and will be released for Environmental Studies on the trail segments adjacent to the creek within the next 30 days

6. RSTP - Forest/Truman from 1st to Elm

- a. City was awarded additional funds for the project for a total grant amount of \$1,400,000 and a local match of \$125,000.
- b. Caltrans has approved the Encroachment Permit.
- c. Project released for bidding on September 10th with a bid opening October 3rd.
- d. Bids were opened October 3rd and project awarded at the October 10th Council Meeting.
- e. The project is currently under construction.

7. CMAQ - Paving of Various Alleys Ph. 3

- a. Topographic survey has been completed and design is underway.
- b. Construction has been put off until next fiscal year due to wanting to replace underground utilities in the alleys.

8. Water Treatment Plant Permanent TTHM Reduction Project

- a. With Regional Water Resources Control Board review and approval permanent acid storage and feeding facilities changed to liquid CO2 for plant operator safety.
- b. Design of permanent facilities in progress.
- c. Additional survey work of tank containment area and Westland's raw water pump turnout needed for injection point design.
- d. Westland's plans on replacing nonfunction venturi meter that will facilitate injection metering.
- e. Anticipate construction in Fall/Winter 2019.
- 9. WWTP Concrete Yard Boxes and Ponds Rehabilitation Project

- a. Bids opened on November 8, 2018 and they came in over budget.
- b. Working with the City to reduce project scope and re-release for bidding.
- c. Reduced scope project under design.

ASSISTANT CITY MANAGER

PUBLIC WORKS/UTILITIES

- **Budget**: ASM has scheduled meetings with Utilities, Public Works and building to discuss all operational budgets in preparation of the mid-year review.
- **Street Light Acquisition**: Larry Miller and I are reviewing the tank feasibility study and plan to bring the report before the Council in the near future.
- TTHM: Executed updated Contract for Services with City Engineer and MKN Consulting to finish the plans and specifications for the TTHM Project due to the recent change in engineering support services. Site meeting with Frisch and MKN occurred in September and final design is underway. Plans and Specifications are at 30% and currently under City Engineer Review.
- **Derrick Bypass** / **Reservoir Assessment**: Staff has executed a contract with CSI inspection services to perform a tank inspection of Derrick Reservoir in January.
- Coordinating Water Plant staff and the City Engineer to continue the SCADA project moving forward with Frisch Engineering. Larry Miller coordinating project status meeting with Frisch Engineering to get status update and project schedule.
- Coalinga Water Plant PSM/RMP: Environmental Permitting Specialist met with plant staff and is currently developing all PSM/RMP programs for staff review in the next 2 months.
- County Inspection (Water Plant): Fresno County department of environmental health inspected the water plant and provided a correction plan which staff is currently working on to complete in the 30 days given by the County. Staff is currently working on the checklist items as addressed in the inspection report and coordinating with the EPS to establish a compliance schedule.
- **Secondary WWTP Access Road:** The City Engineer is reviewing the location and will then begin working on obtaining the appropriate easements for dedication. Property owners will need to be contacted in the near future.
- **Center Median Rehab:** The City Council approved a budget allocation and scope of work at the November 7th Meeting. Staff is working on finalizing the design for going out to bid.
- Staff has had back and forth conversations with Caltrans about the possibility of a school zone designations near the Faith Christian Academy School.
- Abandonment of the easement located on Monroe Street near Faith Christian H.S has a public hearing was approved in November 7th and the City Engineer will be recording the abandonment documents.
- **Grants**: The professional services agreement with Blais and associates has been executed and staff is currently trying to schedule a needs assessment meeting to discuss funding needs.
 - O B&A are currently preparing applications for the STBG call for Projects due in December. The CMAQ application was submitted to COG on November 14, 2019 for future trail segments.
- Staff is working on ordinances and other necessary documents for submission to the State Controller's Office in order for the City to be subject to the Uniform Public Construction Cost Accounting Act.
- Working on standardized informal and formal bidding procedures for smaller public works projects to expedite project delivery.
- Submitted the 2010 Urban Water Management Plan to State of CA with approved resolution.
- The RFP for the completion of the 2015 Urban Water Management Plan was posted on November 14th
- State Parks Per Capita Program: Resolution has been submitted to State and staff is awaiting allocation numbers from the State.

- Wastewater Consultant and City Engineer are working on opportunities for future uses of waste discharge, capital needs, and grant opportunities.
- Staff is finalizing the guidelines and policies for the City of Coalinga Adopt-A-Spot program.
- Working with the **Garlic Plant** owners to find solution for storm water discharge into Industrial Park basin. Staff has tested the discharge water and should have the results by the end of November.
- Continued discussions with Staff, IGS and City Engineer on developing a long-range Capital Improvement Program for the Water Infrastructure.
- Developing a list of amenities for the parks related to the Per Capita Parks Program
- City Engineer working on bid documents for the repair of the Surge Tanks for the water plant. Should bid project in December.
- Coordinating with Water and Waste Water Plant Staff to get costs related to back up generators at the WTP and WWTP and various booster stations and pumps. Staff submitted a State grant application for \$500,000 for a back-up generator at the WTP.
- Working with the City Engineer and PW's Staff to finalize design and cost estimates for a splash pad at Frame Park. Costs Estimates and Scope of Work is expected to come before the City Council in December/January.
- Coordinating Efforts with the Chamber of Commerce to provide banner installation services. Waiting on items from the Chamber prior to engaging in further discussions.
- Working on Policies for property owner responsibility for tree trimming and sidewalk repairs within the City for Council consideration.

COMMUNITY DEVELOPMENT

- Working on presentation for the Council regarding a Cottage Home Program
- Continuing coordination with the County and surrounding agencies regarding Community Choice Solar.
- Working with Larry on Council Chambers Technology Modernization. Staff working in product list as well as streaming solutions.
- Staff continuing to work with Tyler Technologies on Energov Migration.
- Staff has been reviewing the Family Dollar building, landscape and sign plans for approval. Initial plan review was submitted to Family Dollar on November 19, 2019.
- Working with Self Help Enterprises on HOME application for housing rehabilitation and first-time home buyer program.
- Staff working with AMG and Associates on the AHSC Affordable Housing Grant Application at Pacific and Elm Ave.
- Council approved the rehabilitation of the hotel units on Valley Street. Staff is currently reviewing the administrative site plan application and should have that complete in the first week of December.
- The City Engineer is currently reviewing the Luxe Estates Final Map application. This project is located on the northeast corner of La Questa and Phelps.
- Staff is working with Ranch WIFI on a CUP application for a wireless network within the City of Coalinga.
- CDA 18-02 Application UrbGreen cultivation facility is currently under the review of staff. Staff is awaiting an updated project application in order to proceed with processing the application further.
- Site Plan Review 19-01 Western oil has submitted an application for a new office on W. Elm Ave. Staff is currently reviewing the application for completeness and will soon set a hearing date before the Planning Commission.
- Staff is working on an ordinance that will update the Large Family Daycare regulations to be consistent with State law related to land use.